

We're working in your area

UPDATE

Coastal Pathway - Moncks Bay

What Project Update - June

Where Main Road, Moncks Bay

Contact Fulton Hogan on 0800 7623 34 (0800 ROAD FH) (Mon - Fri, 8am - 5pm) or email cant.info@fultonhogan.com. After business hours, please feel free to call us if the matter is urgent.

Project Update

The sewer and water services renewal work has progressed exceedingly well over the last five weeks, which has presented an opportunity to complete the upgrade of the power cables ahead of schedule. Previously programmed for early next year, we are now going to complete this work by the end of July. Please turn over the page for more information on the traffic management impacts of this work.

We have installed approximately 180 metres of sheet piling in Stage One which has allowed the first section of the rock revetment wall to be constructed. Once this section is complete, the sheet piles will be removed and reinstalled between the eastern side of the Rifle Range drain and the Christchurch Yacht Club.

The new timber bridge that will span across the Rifle Range drain is currently under construction off site and will be transported for installation once the rock revetment in this section is complete.






Drop In Sessions!

These will be put on hold until a later date. If you would like to chat send us an email at cant.info@fultonhogan.com with the subject line 'Coastal Pathway'.



Above: rock revetment construction

Project Progress

| Work Type | Percentage Complete |
|---|--|
|  Sewer | <div style="width: 90%;"><div style="width: 90%;"></div></div> 90% |
|  Storm Water | <div style="width: 20%;"><div style="width: 20%;"></div></div> 20% |
|  Water | <div style="width: 70%;"><div style="width: 70%;"></div></div> 70% |
|  Power | <div style="width: 0%;"><div style="width: 0%;"></div></div> 0% |
|  Sheet Piling Stage One | <div style="width: 70%;"><div style="width: 70%;"></div></div> 70% |

Quick Reminder

Please remember to adhere to the temporary speed limit of 30km/h. This is in place to keep everyone safe.

We're working in your area

Coastal Pathway - Moncks Bay

| | |
|----------------|---|
| What | We'll be maintaining and extending a temporary traffic management layout |
| Where | Main Road , Cliff Street to Shag Rock |
| When | From Monday 11 July for approximately 3 weeks, between 7am and 10pm |
| Contact | Fulton Hogan on 0800 7623 34 (0800 ROAD FH) (Mon - Fri, 8am - 5pm) or email cant.info@fultonhogan.com . Please call us out of hours if the matter is urgent. |

What are we doing?

From Monday 11 July, for approximately 3 weeks, we will commence the upgrade of the power cables. Traffic will continue to be reduced to one lane and controlled by traffic lights, between the hours of 9am and 7pm, Monday to Friday. Two way traffic will be reinstated outside of these working hours.

Note: Once the upgrade of the power cables is complete, traffic will return to two way. When the construction of the cantilevered path and anchor block wall is ready to commence, the site will need to return to a one lane setup with traffic lights. This will be communicated closer to the time.

Traffic Impacts

Traffic will be reduced to one lane, and controlled by traffic lights between the hours of 9am and 7pm, Monday to Friday. Two way traffic will be reinstated outside of these working hours.

Outside of our working hours, we will be using steel plates and temporary asphalt to allow two way traffic to travel through the site. These have had a high friction surface added. Please be on the lookout for changes to the traffic management and follow the signs. In some locations, cyclists will merge with traffic so please be patient and do not overtake the cyclists.

The speed limit in and around our site is 30km/h, please adhere to this to ensure we keep not only our workers safe but the public also. Driveway and pedestrian access will be maintained around our work site. Our friendly on-site staff can also assist with any queries.



We are doing our best to give you accurate timeframes but unforeseen issues like weather, buried obstructions and unknown services can make work take longer. Alternately, sometimes we find ways to speed up, which means we may carry out some works sooner than expected - and be gone sooner!

Thanks for your patience as we work in your area



Noise

There may be increased noise, dust and vibrations during work but it shouldn't impact on your power, water, gas or phone services.



Safety

Safety is our biggest priority so please keep children and pets away from worksites.



Other projects

Learn more about the Council's road and pipe works.

ccc.govt.nz/works